

## Georgiaville Pond Dam Construction Update – period covering 3/26-4/4

1. J.H. Lynch & Sons, Inc. was granted a 60-day extension for Substantial Completion on the work Contract which pushes the date for substantial completion out to 7/2/2014. Extension was granted for loss of work time due to winter conditions during most of February and most of March, 2014. Work ceased on the site on 2/10/2014 and commenced on 3/26/2014.
2. Installation of the bypass siphon system continues for the week of March 31<sup>st</sup> all week; activity started 3/28. Installation is about 60% complete. Anticipated completion of this activity is scheduled for 4/10/14 where at that time all contributing pond flows will be bypassed from the work site at the gate control area.



3. The next activity to be completed starting around 4/9/14 will be installation of the temporary dam near the gate control area to retain pond waters from the work site. Temporary coffer dam is anticipated to take 2 days to install.
4. From there major work on the gate control area will commence with silt/ledge removal and preparation for gatehouse foundation footings and spillway work.