

Georgiaville Pond Dam Construction Update – week ending 6/28.

1. Gatehouse Building roof frame assembly, 6/23-6/24.



2. Gatehouse Building sheet metal roof installation, 6/25.



3. Gatehouse Building rough roof carpentry & insulation installation. 6/26-6/27.



4. Site cleanup, 6/26.



5. Met with security fence subcontractor to discuss items of work, 6/24.

Scheduled activities for week ending 7/5.

1. Building roof construction, finish work items & detail, completion date for week of 7/14.
2. Installation of miscellaneous metal works; window & door treatments.
3. Finish installations of miscellaneous gate operator equipment and metal gratings.
4. Installation of perimeter security fencing.
5. Building detail, finish, paint work & sealants.
6. Installation of staff gauge.
7. Site cleanup.
8. Substantial Completion.