

Georgiaville Pond Dam Construction Update – week ending 4/12.

1. Bypass siphon system was completed on 4/9 and is fully operations, rerouting all pond flows over the dam in alternate location



2. Temporary “port-o-dam” was constructed and setup on 4/10-4-11.



3. Pumping of the work area was completed on 4/11 and work crews started removing ledge in the lower confinements of the dam.



4. Crews worked on Saturday, 4/12, removing ledge and cleaning the outlet stilling area of the dam. Contractor opened the south gate all the way. Contractor started routing of mortar joints between granite blocks.