

Georgiaville Pond Dam Construction Update – week ending 4/19.

1. Ledge removal continued down below dam outlet controls in preparation for the new building extension footing on 4/14-4/15.
2. Ledge removal and prep work was completed on the primary spillway on 4/15.
3. Rain event (2") overtopped the temporary port-o-dam on 4/15 which caused 2 day delay on the lower area of the dam for 4/16-4/17.
4. Water was pumped and work continued on lower portion of dam by Friday, 4/18.
5. Leveling concrete mud-slab was poured on primary spillway on 4/18, no rebar required.
6. Rip-Rap, scour protection on primary spillway commenced, 4/18.
7. Forms and reinforcement steel was placed for primary spillway footing on 4/19.



Upcoming activities tentative for week ending 4/26 include:

1. Primary spillway - footing concrete placement.
2. Building extension footing- ledge prep-clean up, form setting, rebar and concrete placement.

3. Primary spillway foundation wall - form setting, rebar placement and possibly concrete placement.
4. Rip rap scour protection and spillway backfilling.