

Georgiaville Pond Dam Construction Update – week ending 4/26.

1. Concrete placement of spillway footing, 4/22.



2. Setup rebar and form work for gatehouse building footing.



3. Concrete placement of gatehouse building footing 4/25.
4. No work on Saturday, 4/26.

Anticipated work for week ending 5/2.

1. Strip and remove gatehouse footing forms.
2. Setup rebar and formwork for lower concrete pour of gatehouse building foundation wall.
3. Setup rebar and formwork for primary spillway foundation wall.