

Georgiaville Pond Dam Construction Update – week ending 5/3.

1. Strip and remove forms on gatehouse foundation footing, 4/28.
2. Erect rebar and forms on lower gatehouse foundation wall, 4/28-5/2.



3. 1.75" rain event on 4/30 caused water levels in pond to rise 3.5' by Friday, 5/2 (see photo ending 581 vs. 044).



4. Worked Saturday pumping out work site, as water breached temporary dam and started to flood the work zone.
5. Started rebar and formwork for spillway foundation wall.



Anticipated work for week ending 5/10.

1. Pour gatehouse lower foundation wall concrete.
2. Finish erection of rebar and form spillway foundation wall.
3. Pour spillway foundation wall concrete.
4. Strip forms for gatehouse lower foundation wall and spillway foundation wall.
5. Erect rebar and forms on upper gatehouse foundation wall.