

Georgiaville Pond Dam Construction Update – week ending 5/10.

1. Rain from 5/2 caused flooding of the work area and water finally subsided Monday, 5/5.
2. Erection of spillway wall rebar and forms.
3. Continued setting of lower gatehouse foundation wall forms. Rebar set, previous week.
4. Poured spillway wall and lower gatehouse foundation wall concrete on 5/6.



5. Continued erection of rebar and forms for upper gatehouse foundation wall, 5/8.
6. Stripped forms on spillway wall.
7. Grouted secondary spillway granite tiles, 5/5.



8. Finished cleaning granite gatehouse block wall in preparation for mortaring the joints, 5/7.
9. Cleaned up site from construction debris, 5/7.

Anticipated work for week ending 5/17.

1. Finish rebar and form erection of upper gatehouse foundation wall and pour concrete.
2. Placement of Spillway Apron rebar and formwork...possibly pour concrete apron.
3. Mortar joints of granite block gatehouse structure.
4. Remove forms on gatehouse foundation walls.
5. Prep for deck slab of gatehouse.
6. Mount lower gate controls to gatehouse structure.