

## Georgiaville Pond Dam Construction Update – week ending 5/31.

Note: 5/26 was a holiday.

1. Finished grouting and mortar original granite block structure.
2. Started & completed rebar and form work for gatehouse deck slab (5/27-5/29).



3. Completed backfill in front of primary spillway (5/28).
4. Set forms for lower foundation wall concrete filling (5/28).
5. Cleaned inlet channel and placed rip-rap stone in front of lower gate controls (5/29).
6. Poured deck slab and in-fill concrete (5/30).



7. Removed 5 of 6 siphon controls (5/30). 8" siphon was completely removed and 4 of the 24" siphons were disassembled.



8. Started filling outlet channel with water to setup for temporary dam removal on 6/2 (5/31).
9. Misc. site clean-up, materials removal from site, siphon disposal, form removal (5/30-5/31).

Scheduled activities for week ending 6/7.

1. Remove Temporary coffer dam.
2. Remove remaining siphon.
3. Restore dam embankment at the location of the siphons and clean/restore embankment.
4. Remove deck slab & concrete in-fill form work.
5. Pour small 6" deck slab (non-structural).
6. Install bridge.
7. Leak test gate controls.
8. Mobilize building materials for gatehouse building.
9. Start construction of gatehouse building walls.