

Georgiaville Pond Dam Construction Update – week ending 6/14.

Water control measures were ceased on 5/31 and Georgiaville Pond filled to normal pool elevation this period.

1. Water rose to spillway elevation on Friday, 6/13.



2. Mobilized building materials for gatehouse building, 6/9.



3. Continued setup of staging and preparations for building construction, 6/9.



4. Started construction of gatehouse building block walls (estimated 2-week time of construction for gatehouse block walls), 6/9-6/21.



5. Site cleanup, removal of security barriers on earth embankment, 6/13.



Scheduled activities for week ending 6/21.

1. Continue masonry block work on gatehouse building.
2. Finish installations of miscellaneous gate operator equipment and metal gratings.
3. Installation of miscellaneous metal works.
4. Installation of perimeter security fencing.
5. Building roof construction.
6. Installation of staff gauge.
7. Site cleanup.
8. Substantial Completion.