

Georgiaville Pond Dam Construction Update – week ending 6/21.

1. Finished construction of gatehouse building block walls & gable ends, 6/16-6/20.



2. Rebuild two stone walls, one at siphon area and one out near dam outlet, 6/18-6/19.



3. Site cleanup, removed all security barriers on earth embankment, 6/18-6/19.
4. Met with security fence subcontractor to discuss items of work, 6/19.

Scheduled activities for week ending 6/28.

1. Building roof construction.
2. Installation of miscellaneous metal works; window & door treatments.
3. Finish installations of miscellaneous gate operator equipment and metal gratings.
4. Installation of perimeter security fencing.
5. Building detail & finish work.
6. Installation of staff gauge.
7. Site cleanup.
8. Substantial Completion.