

Georgiaville Pond Dam Construction Update – week ending 7/5.

1. Finish site cleanup, embankments in areas of disturbance, 7/1.



2. Installation of grating fastener clips inside masonry building, 7/1.
3. Surface treat CMU wall interior & exterior with Muriatic Acid & powerwash, 6/30-7/2.



4. Interior sealant installation on control joints, 7/1.
5. Exterior sealant installation on control joints, 7/2
6. Installation of concrete mounted fence brackets, 7/2.
7. Installation of bridge step from earth embankment, 7/2.



8. Interior & exterior building cleanup, 7/3.



Scheduled activities for week ending 7/12.

1. Building roof construction, finish work items & detail, completion date for week of 7/14.
2. Installation of miscellaneous metal works; window treatments.
3. Finish installations of miscellaneous gate operator equipment and metal gratings.
4. Installation of perimeter security fencing.
5. Building finish & paint work.
6. Installation of staff gauge.
7. Final site cleanup.
8. Substantial Completion.